

## Attachment A

### Wanaka Golf Club Replanting Plan Feb 2023

Below planting plans for around the reservoir and for the replacement trees on the course, the species of trees are on each attachment but we may have to substitute with similar trees depending on availability.




Figure 1: Short Course Planting



Figure 2: Pond planting




Figure 3: 6th Hole Planting



Figure 4: 4<sup>th</sup> Hole Planting

Over the 3 areas a total of 140 trees are to be planted which will be completed over the next 3 years (2023-25). The WGC \ will plant a block at a time so we can get each area to establish before we plant the next area. All planting will be completed in early spring (subject to nursery availability)

The pond planting will not happen until all earthworks are complete, at this stage around 200 plants will be required but that is dependant on the construction to understand what is required where.