

Town Centre Arterial Road

The flush crossing on Dublin and Turner Street is taking shape, with the first concrete pours now complete. The crossing features two sections – a central island and additional sections on either side of that connect into the road. Over on Gorge Road, we've started laying asphalt to blend the new with the old, and this work will continue next week as we make further progress.

WEEKLY MILESTONE

Lights are bright at Syndey/Melbourne Street intersection.



Key dates

FRANKTON ROAD NIGHTWORKS

9 December – 12 December

We'll keep you updated as these dates may change due to weather, resources, or other circumstances.

Questions?

If you have any questions or concerns, please contact QLDC customer services at **03 441 0499** or email services@qldc.govt.nz. For more information on the Town Centre Arterial project, visit www.qldc.govt.nz/town-centre-arterial-road

What's happening next week

The team is working across multiple worksites. We've provided an update on each area below, so you know what to expect next week:

Dublin Street

CLOSED

We have poured the first section of the flush crossing, with one more to go next week just in time for the pavers to be installed. Access will be via Sydney/Melbourne intersection through to Hallenstein Street. We will update you with the opening date as soon as we have it.

Melbourne Street

The garden beds are thriving! With trees standing tall and lush green plants adding vibrant life, the space is looking amazing. Take a stroll down and see the progress for yourself – nature at its best!

Frankton Road

The gardens along Frankton Road continue to flourish like Melbourne Street. A reminder that night works are scheduled for next week. These works will include installing a lane separation on Frankton Road near Dublin Street, as well as reinstating a pedestrian island crossing near Suburb Street.

Sydney/Melbourne intersection

Two traffic islands have been installed on both the upper and lower sections of Sydney Street. The intersection is open but you might also notice some temporary traffic management at times as our team wraps up some finishing touches in the area.

Henry Street

CLOSED UNTIL FRIDAY 20 DECEMBER

Asphalt has gone down on the footpath, and we have prepared the road for the first layer of asphalt; this will go down next week. We are also progressing installation of the balustrade along the pedestrian ramp from the new Henry Street link. Once the road opens, the balustrade will provide essential safety for all users.

Henry Street is prepared for the first layer of asphalt, scheduled next week.

Gorge Road/Turner Street

CLOSED UNTIL FRIDAY 20 DECEMBER

We're making great progress on Gorge Road, with the final asphalt surface now being laid and set to be complete early next week. It's great to get a glimpse of the finished look. Over on Turner Street, the flush crossing has been poured, and as the concrete cures, it'll be ready for its final pour next week.

Lower Ballarat Street

We are making great strides to install as much stormwater pipe as possible before Christmas. Along the way, we've uncovered a few unexpected pipes beneath the ground. However, we're still on track to cross Athol Street before Friday 20 December.

Beetham Street

Within our site we have completed a flush crossing and laid asphalt in the footpath on upper Beetham Street, soon to be left turn onto Melbourne Street. We have also completed a schist wall install and the turn around bay on lower Beetham Street.

